


# SITE READINESS CHECKLIST

## SOUND INSULATION TESTING



RJ | ACOUSTICS



Please forward this checklist to your site management at least 5 days before the agreed test date to ensure that the plots are ready to be tested and avoid aborted test fees.

	Completed
All windows, internal & external doors must be installed, glazed and closed.	
All trickle vents or other ventilation systems should be installed and closed.	
All walls, floors and ceilings must be completed.	
All skirting boards, electrical sockets and light switches should be fitted.	
In order to test separating floors for impact sound transmission, there should be no soft floor coverings in the rooms to be tested (i.e. carpet, rugs, soft vinyl, ceramics).	
Rooms in which tests are to be carried out must be empty and tidy.	
Where possible, no trades should be working in the dwellings during the tests.	
Access is required to the properties either side of the party walls and/or floors during the test.	
There must be no noisy operations or work in or nearby to the dwellings during testing (drilling, cutting, groundwork).	

We will need **240v 50Hz** mains power available within (or very close to) the dwellings.